

RESOLUTION NO. 5118

**A RESOLUTION OF THE CITY COUNCIL OF THE CITY OF SOLEDAD
APPROVING A CONTRACT CHANGE ORDER NO 1. FOR CONSTRUCTION
SERVICES WITH AMERICAN PAVEMENT SYSTEMS, INC., IN AN AMOUNT NOT-
TO-EXCEED \$87,701.40 FOR THE 2015 CAPE SEAL PROJECT AND AUTHORIZING
THE CITY MANAGER TO EXECUTE SAID CHANGE ORDER ON BEHALF OF THE
CITY**

WHEREAS, on July 1, 2015, Council approved an agreement with American Pavement Systems, Inc., for the City's 2015 Cape Seal Project; and

WHEREAS, in addition to Cape Sealing the above streets, the original project included street repairs around town where the asphalt needed to be removed, the base rock replaced and compacted, and new hot mix asphalt placed; and

WHEREAS, the original contract included 1058 square feet of street repairs @ \$21.25/square foot for a total of \$22,482.50; and

WHEREAS, City staff has updated the areas needing street repairs to include additional locations around town needing street repairs that total an additional 4905 square feet; and

WHEREAS, Yamabe and Horn Engineering negotiated on the City's behalf a slightly reduced unit price with the contractor, so their proposed price for the additional 4905 square feet of additional street repairs at the reduced unit cost of \$17.88/square foot will total \$87,701.40.

WHEREAS, if needed street repairs are not performed, the area needed repaired will continue to worsen and grow in size; and

WHEREAS, therefore, staff recommends that Council award the contract amendment to American Pavement Systems, Inc., to perform the additional street repairs; and

NOW THEREFORE, BE IT HEREBY RESOLVED that the City Council of the City of Soledad hereby approves Contract Change Order No. 1 with American Pavement Systems, Inc., in the form attached hereto as Exhibit "A" and by this reference incorporated herein, in an amount not-to-exceed \$87,701.40 for additional street repairs and authorizes the City Manager to execute said agreement on behalf of the City.

PASSED AND ADOPTED by the City Council of the City of Soledad at a regular meeting duly held on the 2nd of September, 2015, by the following vote:

AYES, and in favor thereof, Councilmembers: Christopher K. Bourke, Patricia D. Stephens, Mayor Pro Tem Alejandro Chavez and Richard Perez

NOES, Councilmembers:

None

ABSENT, Councilmembers:

Fred J. Ledesma


ABSTAIN, Councilmembers:

None



FRED J. LEDESMA, Mayor

ATTEST:



ADELA P. GONZALEZ, City Clerk



EXHIBIT A

September 2, 2015

CHANGE ORDER NO. 1

TO AGREEMENT BETWEEN THE CITY OF SOLEDAD AND AMERICAN PAVEMENT SYSTEMS, INC. FOR THE 2015 CAPE SEAL PROJECT

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated July 1, 2015 with American Pavement Systems, Inc., for a total price of \$616,852.50 for the Soledad 2015 Cape Seal Project.

1. REASON FOR CHANGE.

City staff has updated the areas needing street repairs to include additional locations around town needing street repairs.

2. DESCRIPTION OF CHANGE.

- a) Remove and Replace an additional 4,905 square feet of asphalt concrete (as described in proposal and attached maps). **Addition of \$87,701.40.**


3. CONTRACT COST SUMMARY.

Original Contract Amount	\$616,852.52
Quantity Adjustments	\$0.00
Subtotal	\$616,852.52
Estimated Increase this CCO	\$87,701.40
Estimated New Contract Total	<u>\$704,553.92</u>

4. ADJUSTMENT IN TIME OF COMPLETION.

14 days additional adjustment in time is granted as a result of this contract change order.


APPROVED:



 Donald T. Wilcox, Public Works Director
 City of Soledad

9/3/15

 Date



 Adela P. Gonzalez, City Manager
 City of Soledad


9-4-15

 Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

AMERICAN PAVEMENT SYSTEMS, INC.

By:  _____

Date 9/10/15




END OF CONTRACT CHANGE ORDER NO. 1



D:\Path: F:\2014\14-162\GIS\14-162_1_Vicinity.mxd

Source: Esri, DigitalGlobe, GeoEye, i-cubed, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community



 Streets to be treated with Cape Seal
  Staging Area
  City Limits

0 300 600 Feet

Exhibit 1: Vicinity Map
2015 Cape Seal Project





August 20, 2015

Ryan Rabbon
City of Soledad
248 Main Street
Soledad, CA 93960

RE: Project: City of Soledad – 2015 Cape Seal Project
PCO #4 Additional Repairs

See below for pricing regarding PCO#4 Additional Repairs

4,905 SF at \$17.88 per SF = \$87,701.40 (includes 10% markup)

Remove and Replace existing section with a minimum of 5" of Asphalt Concrete

The above work will also need a contract extension of 14 Calendar Days to complete.

Sincerely,

Dominic Dias
Project Manager



AMERICAN PAVEMENT SYSTEMS, INC.
1012 11th Street. Modesto, CA 95354
(209) 522-2277 Phone (209) 408-0427 Fax



Doc Path: F:\2014\14-162\GIS\14-162_1_Vicinity.mxd

Source: Esri, DigitalGlobe, GeoEye, i-cubed, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community



 Streets to be treated with Cape Seal
  Staging Area
  City Limits

0 300 600 Feet

PCO#4 ADDITIONAL REPAIR AREAS

Exhibit 1: Vicinity Map 2015 Cape Seal Project

 Yamabe & Horn
Engineering, Inc.
CALIFORNIA LICENSED PROFESSIONAL ENGINEERS



