

RESOLUTION NO. 5379

**A RESOLUTION OF THE CITY COUNCIL OF THE CITY OF SOLEDAD
APPROVING CONSTRUCTION SERVICES AGREEMENT CHANGE ORDERS # 1-1
THROUGH # 17 WITH SANSONE COMPANY, INC., IN AN AMOUNT NOT-TO-
EXCEED \$205,592.23 FOR THE GALLARDO PARK IMPROVEMENTS PROJECT
AND AUTHORIZING THE CITY MANAGER TO EXECUTE SAID CHANGE ORDER
ON BEHALF OF THE CITY OF SOLEDAD**

WHEREAS, on April 5, 2017, Council approved a Construction Services Contract with Sansone Company, Inc., in the amount of \$1,464,000 for the base bid scope of the Gallardo Park Improvements Project; and

WHEREAS, Councilmembers asked the City Manager to bring to the next Council meeting for their consideration a change order to add a third lighted ballfield as planned and designed, but at the lowest cost possible, and look for funding sources to fully complete this project; and

WHEREAS, City Council approved Change Order #1 on June 17, 2017 authorizing the contractor to proceed with several cost saving and value engineering proposals in order to include the third baseball field construction for a total cost of \$500,000; and

WHEREAS, Change Orders subsequent to the addition of the third ball field as necessary due to unforeseen circumstances, project enhancements and to provide a fully functioning ADA compliant sports facility total \$205,592.23; and

WHEREAS, Dole Fresh Vegetables, Inc. has deposited \$54,000 in donations to the City toward the specific use of those funds to be used for this project; and

WHEREAS, \$151,592.23 of change orders #1-1 – 17 of this project will be from the adopted FY 2017-2018 Budget, Parks Impact Fees Line Item 770-7100-5632, and \$54,000 of change orders #1-1 – 17 will be from the Dole Donation; and

NOW THEREFORE, BE IT HEREBY RESOLVED, by the City Council of the City of Soledad that the Council approves a Construction Services Agreement Change Orders 1-1 through 17 with Sansone Company, Inc. in a not-to-exceed amount of \$205,592.23 for the Gallardo Park Improvements Project, a copy of the change orders are attached hereto marked as **Exhibit A**, and by this reference incorporated herein. The City Manager is hereby authorized and directed to execute said Change Orders on behalf of the City.

PASSED AND ADOPTED by the City Council of the City of Soledad at a regular meeting duly held on the 7th of March, 2018, by the following vote:


AYES, and in favor thereof, Councilmembers: Christopher Bourke, Mayor Pro Tem Alejandro Chavez and Mayor Fred Ledesma

NOES, Councilmembers: None

ABSENT, Councilmembers: Velazquez, Stewart

ABSTAIN, Councilmembers: None

ATTEST:



MICHAEL McHATTEN, City Clerk



FRED J. LEDESMA, Mayor



CHANGE ORDER NO. 1

Addendum #1

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Revise proposal for Change order #1 to include Scoreboards.

2. **DESCRIPTION OF CHANGE.**

Add Scoreboards to the contract per the cost identified in Change Order #1.

Extra Work at Agreed Lump Sum

Perform the work as Extra Work at Force Account for the Lump sum Price of \$ 32,000.

See attached proposal from Sansone Company Inc.

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$500,000.00
Subtotal	\$1,964,000.00
Estimated Increase This CCO	\$32,000.00
Estimated New Contract Total	<u>\$1,996,000.00</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

D.T. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

8/29/17
Date

END OF CONTRACT CHANGE ORDER NO. 2



CHANGE ORDER NO. 1

Addendum #2

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project.

1. **REASON FOR CHANGE.**

Revise proposal for Change order #1 to include Scoreboards.

2. **DESCRIPTION OF CHANGE.**

Unobligated funds identified in Change Order #1 in the amount of \$21,950.00

Extra Work at Agreed Lump Sum

Credit the balance of Change Order #1 in the amount of \$21,950.

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$679,239.71
Subtotal	\$2,143,239.71
Estimated Increase This CCO	(\$21,950.00)
Estimated New Contract Total	<u>\$2,121,289.71</u> ✓

ADJUSTMENT IN TIME OF COMPLETION.

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date


N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:


We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.


By:

1-24-18
Date

END OF CONTRACT CHANGE ORDER NO. 1 Addendum 2



CHANGE ORDER NO. 2

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Haul grass from Gallardo Park and dispose.

2. **DESCRIPTION OF CHANGE.**

Haul off organic turf material from Gallardo Park and dispose of. It has been determined that it not suitable to dispose at the City's treatment Plant as originally envisioned.

Extra Work at Agreed Lump Sum

Perform the work described per the attached proposal for a Lump sum Price of \$ 4,146.56.

See attached proposal from Sansone Company Inc.


3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$532,000.00
Subtotal	\$1,996,000.00
Estimated Increase This CCO	\$4,146.56
Estimated New Contract Total	<u>\$2,000,146.56</u>

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:



Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A

Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.



By:

8/29/17
Date

END OF CONTRACT CHANGE ORDER NO. 2



CHANGE ORDER NO. 3

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Remove Trees along Metz Road. Trees are in poor condition and the roots are causing damage to improvements.

2. **DESCRIPTION OF CHANGE.**

Remove 8 trees and stumps along Metz Road.

Extra Work at Agreed Lump Sum

Perform the work described per the attached proposal for a Lump sum Price of \$ 3,670.34.

See attached proposal from Sansone Company Inc.

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$536,146.56
Subtotal	\$2,000,146.56
Estimated Increase This CCO	\$3,670.34
Estimated New Contract Total	<u>\$2,003,816.90</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

8/29/17
Date

END OF CONTRACT CHANGE ORDER NO. **3**



CHANGE ORDER NO. 4

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Cost saving proposals

2. **DESCRIPTION OF CHANGE.**

Delete 12' gates EWO # 3rev.2 (6,432.00)
Partially delete Soil Amendment EWO #6 (21,718.63)

Extra Work at Agreed Lump Sum

Provide a credit for the above contract amendments in the amount of \$ 28,150.63.

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$539,816.90
Subtotal	\$2,003,816.90
Estimated Increase This CCO	(\$28,150.63)
Estimated New Contract Total	<u>\$1,975,666.27</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 4



CHANGE ORDER NO. 5

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Install Concrete Slab at Pumphouse, Install Pump and electrical,

2. **DESCRIPTION OF CHANGE.**

Install Concrete Slab at Pumphouse, install pump and electrical per EWO# 5 (Attached) \$16,301.25.

Extra Work at Agreed Lump Sum

Add the additional work outlined in EWO #5 for the agreed lump sum of \$ 16,301.25.

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$511,666.27
Subtotal	\$1,975,666.27
Estimated Increase This CCO	\$16,301.25
Estimated New Contract Total	<u>\$1,991,967.52</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 5



CHANGE ORDER NO. 6

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Re-Install Parkway Irrigation with New Valves per EWO #7	\$ 7,290.44
Install DG in Parkway Per EWO # 8	\$ 20,930.23
Add 4 th Scoreboard at Little league field per EWO # 8a	\$ 11,000.00

2. **DESCRIPTION OF CHANGE.**

Re-Install Parkway Irrigation, Install DG in Parkway, remove 4" of native material, place, grade and compact DG and add 4th scoreboard.

Extra Work at Agreed Lump Sum for EWO # 7, 8, and 8a for a total not to exceed price of **\$39,220.67**

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$527,967.52
Subtotal	\$1,991,967.52
Estimated Increase This CCO	\$39,220.67
Estimated New Contract Total	<u>\$2,031,188.19</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 6



CHANGE ORDER NO. 7

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Remove existing Fence Footing and various Debris per EWO # 9	\$1,695.58
Remove and Replace damaged sidewalk panels per EWO # 10	\$1,252.66

2. **DESCRIPTION OF CHANGE.**

Remove and dispose of buried man made objects encountered during the course of the work.
Remove and replace damaged sections of existing sidewalk.

Extra Work at Agreed Lump Sum for EWO # 9 and 10 for a total not to exceed price of **\$2,948.24**

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$567,188.19
Subtotal	\$2,031,188.19
Estimated Increase This CCO	\$2,948.24
Estimated New Contract Total	<u>\$2,034,136.43</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

D.T. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 7



CHANGE ORDER NO. 8

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Revise Contours, regrade curb for Field #1, and #2 Backstop per EWO #12	\$1,733.85
Additional labor for revised curb detail (RFI#15) per EWO # 13	\$2,858.96

2. **DESCRIPTION OF CHANGE.**

Re-Grade Backstop curb per the revised field contour sheet.
Revise the curb at bullpen per RFI#15 and EWO #13.

Extra Work at Agreed Lump Sum for EWO # 12 and 13 for a total not to exceed price of \$4,592.81

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$570,136.43
Subtotal	\$2,034,136.43
Estimated Increase This CCO	\$4,592.81
Estimated New Contract Total	<u>\$2,038,729.24</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 7



CHANGE ORDER NO. 9

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Perform Survey work and potholing to locate communication conduit. EWO # 14 \$4,581.82
Provide additional survey to mark fence post location EWO # 18 \$1,260.23

2. **DESCRIPTION OF CHANGE.**

Perform investigative work to locate alignment of buried communication conduit by potholing and locating with survey crew.
Provide additional survey to locate fence posts and determine realignment to avoid communication conduit.

Extra Work at Agreed Lump Sum for EWO # 14 and #18 for a total not to exceed price of **\$5,842.05**

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$574,729.24
Subtotal	\$2,038,729.24
Estimated Increase This CCO	\$5,842.05
Estimated New Contract Total	<u>\$2,044,571.29</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

D.T. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 9



CHANGE ORDER NO. 10

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Add 2"x6" redwood header board at the boundaries of the DG path for a total of 420 lineal feet per EWO # 17 (Attached) for a total cost of \$6,998.42

2. **DESCRIPTION OF CHANGE.**

Furnish and install 420 LF of 2" x 6" Redwood header at the perimeter of the DG walkways.

Extra Work at Agreed Lump Sum for EWO #17 for a total not to exceed price of \$6,988.42

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$580,571.29
Subtotal	\$2,044,571.29
Estimated Increase This CCO	\$6,998.42
Estimated New Contract Total	<u>\$2,051,569.71</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

11/18/17
Date

END OF CONTRACT CHANGE ORDER NO. 10



CHANGE ORDER NO. 11

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project.

1. **REASON FOR CHANGE.**

Modify field dimensions per city of Soledad direction. Enlarge infield area and modify irrigation system per EWO # 19 (Attached) for a total cost of \$31,258.00

2. **DESCRIPTION OF CHANGE.**

Modify field Geometrics per City of Soledad and direction provided by the Design Engineer on 12/6/17.

Extra Work at Agreed Lump Sum for EWO #19 for a total not to exceed price of \$31,258.00


3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$587,569.71
Subtotal	\$2,051,569.71
Estimated Increase This CCO	\$31,258.00
Estimated New Contract Total	<u>\$2,082,827.71</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:



Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A


Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.



By:

1-24-18
Date

END OF CONTRACT CHANGE ORDER NO. 10



CHANGE ORDER NO. 12

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project.

1. **REASON FOR CHANGE.**

Remove and replace 1200 SF of sidewalk, remove existing trees and roots from 2700 SF of landscaped area. Furnish and install 7 new tree wells and grates per EWO # 20 (Attached) for a total cost of \$60,412.00

2. **DESCRIPTION OF CHANGE.**

Remove and replace damaged sidewalk, remove tree root and regrade landscape area. Furnish and install new tree well.

Extra Work at Agreed Lump Sum for EWO #20 for a total not to exceed price of \$60,412.00


3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$618,827.71
Subtotal	\$2,082,827.71
Estimated Increase This CCO	\$60,412.00
Estimated New Contract Total	<u>\$2,143,239.71</u> ✓

4. **ADJUSTMENT IN TIME OF COMPLETION.**

By reason of this change there shall be no adjustment to contract time.

APPROVED:



Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18

Date

N/A


Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.



By:

1-24-18

Date

END OF CONTRACT CHANGE ORDER NO. 12

APPROVED:

D.T. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad


3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company, Inc.

By:

1-24-18
Date

END OF CONTRACT CHANGE ORDER NO. 13



CHANGE ORDER NO. 6-1

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Eliminate Parkway DG from change Order #6 and provide a credit in the amount of \$ 20,930. This work is not necessary due to the placement of new sidewalk.

2. **DESCRIPTION OF CHANGE.**

Eliminate parkway DG from CO#6 (\$20,930)

Total Credit \$ 20,930


3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$699,923.91
Subtotal	\$2,163,923.91
Estimated Increase This CCO	(\$20,930)
Estimated New Contract Total	<u>\$2,142,933.91</u>

ADJUSTMENT IN TIME OF COMPLETION.

By reason of this change there shall be no adjustment to contract time.

APPROVED:



Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A


Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.



By: Jennifer Sansone, President

2/15/18
Date

END OF CONTRACT CHANGE ORDER NO. 6-1

APPROVED:

D.T. Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]
Jennifer Sansone, President

2/15/18
Date

END OF CONTRACT CHANGE ORDER NO. 6-1

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

2/23/18
Date

END OF CONTRACT CHANGE ORDER NO. 15



CHANGE ORDER NO. 16

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Revise PG&E enclosure around new transformer per PG&E requirements.

2. **DESCRIPTION OF CHANGE.**

Revise enclosure and location of pad for new PG&E transformer. Per direction from PG&E and designer. Change per proposal from Sansone Construction per EWO # 28.

Extra Work at Agreed Lump Sum \$6,565.46

Total **\$6,565.46**

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$688,893.24
Subtotal	<u>\$2,152,893.24</u>
Estimated Increase This CCO	\$6,565.46
Estimated New Contract Total	<u>\$2,159,458.70</u>

ADJUSTMENT IN TIME OF COMPLETION.

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

2/23/18
Date

END OF CONTRACT CHANGE ORDER NO. 16



CHANGE ORDER NO. 17

Gallardo Park Improvements.

WHEREAS, the City of Soledad, a municipal corporation of the State of California entered into an agreement dated April 5, 2017 with Sansone Company, Inc., for a total price of \$1,464,000 for the Gallardo Park Improvement Project

1. **REASON FOR CHANGE.**

Provide ADA accessibility to pumphouse and add additional sidewalk adjacent to Metz Rd.

2. **DESCRIPTION OF CHANGE.**

Provide additional sidewalk at Metz Rd. and to pumphouse for ADA accessibility. Change per proposal from Sansone Construction per EWO # 31.

Extra Work at Agreed Lump Sum \$10,133.53

Total **\$10,133.53**

3. **CONTRACT COST SUMMARY.**

Original Contract Amount	\$1,464,000.00
Quantity Adjustments	\$0.00
Previously approved Change Order	\$695,458.70
Subtotal	\$2,159,458.70
Estimated Increase This CCO	\$10,133.53
Estimated New Contract Total	<u>\$2,169,592.23</u>

ADJUSTMENT IN TIME OF COMPLETION.

By reason of this change there shall be no adjustment to contract time.

APPROVED:

DT Wilcox
Donald T. Wilcox, Public Works Director
City of Soledad

3/8/18
Date

N/A
Michael McHatten, City Manager
City of Soledad

Date

ACCEPTED:

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Sansone Company., Inc.

By: [Signature]

2/23/18
Date

END OF CONTRACT CHANGE ORDER NO. 17